

Glen Sannox Programme to Delivery

Level 0 - Programme Glen Sannox (January 2024)

| Year | | | | | | | | | | | |
|--|---------------|-----|-------|-------|-----|------|------|-----|-----|--|---|
| Month | Jan | Feb | March | April | May | June | July | Aug | Sep | | |
| Engineering/Design | | | | | | | | | | | Engineering addressing MCA & OOR Issues |
| Manuals/Certification | | | | | | | | | | | Manuals being collated by Engineering |
| Hot work Installation | | | | | | | | | | | Extended to align MS / Clam Shell Door issues and general OOR Works |
| Painting | | | | | | | | | | | Painting will continue through to delivery of vessel |
| Clam Shell Doors/Ramps | | | | | | | | | | | Rework of Clam Shell Doors required due to clash with inner ramp, build tolerance issues |
| Accommodation/Outfit | | | | | | | | | | | Outfit will continue through until handover |
| Pipework Installation | | | | | | | | | | | Extended to align MS / Changes |
| HVAC | | | | | | | | | | | Extended to align with Accommodation Outfit & Sea Trials |
| Electrical Installation | | | | | | | | | | | IR now off site ESBEL / FMPG now responsible through to completion |
| Harbour Trials (pre-sea trials) | | | | | | | | | | | Moves, Aug to end Sept due to MS / Change to primary piping systems |
| Commissioning | Commissioning | | | | | | | | | | Aligned with delivery programme (Refer to commissioning programme for details) |
| Pre-Sea Trials Inclining | | ◆ | | | | | | | | | Pre-Sea Trials Inclining (1 day event) possible dates Friday 19 Jan, Friday 2 Feb, Friday 9 Feb (weather dependant) |
| Builders Sea Trials/MGO/Shake Down | | □ | | | | | | | | | Sea Trials to commence 13th February (3 days) with possibility of second Builders Trial required |
| Move Vessel to [RED] | | ◆ | | | | | | | | | Vessel Move to IRE following departure on Sea trials |
| LNG Pipework Installation | | | | | | | | | | | Programme Dependent on completion of installation of LNG Pipework (8wks duration) |
| Dry Dock | | | | | | | | | | | Drydock scheduled 2nd April > 7th April, Final Passenger Certificate Inspection of Hull |
| Final Inclining (IF REQUIRED) | | | ◆ | | | | | | | | First Inclining required following completion of vessel outfit |
| LNG Commissioning [RED] | | | | | | | | | | | IRE commissioning phase 10 weeks IRE on site 22nd January with Target Completion end of March |
| LNG Bunkering | | | | | | | | | | | LNG Bunkering interfaced with IRE Commissioning |
| Builders Sea Trials (MGO) | | | | □ | | | | | | | Second Phase of Builders MGO Sea Trials (Provisional 3 days) to conduct UMS & Endurance Trials |
| Owners Sea Trials (MGO) | | | | | □ | | | | | | Follow on from Builders Sea Trials (3 days) |
| LNG Sea Trials | | | | | | | □ | | | | Follow on from Builders Sea Trials (3 days) interdependent on successful LNG Bunkering & Commissioning |
| Demonstration of Maintenance & Removal | | | | | | | | | | | List of equipment to be agreed with CMAL for demonstration of removal and maintenance |
| MES Deployment | | | | | | | | | | | MES Deployment with the assistance of CalMac Crew |
| MCA Surveys for Passenger Certificate | | | | | | | | | | | Ongoing Activity, survey of all systems throughout the vessel |
| Snagging / OOR's | | | | | | | | | | | Ongoing Activity Whilst Vessel is available |
| Handover ◆ | | | | | | | | | | | Projected Handover Date |
| CalMac Vessel Familiarisation Period | | | | | | | | | | | Timeline to be determined by CalMac |



Glen Sannox Programme to Delivery