

EAST AYRSHIRE COUNCIL – OPENCAST COAL COMPLEXES RESTORATION LIABILITY ASSESSMENT:- 7<sup>th</sup> January 2017

Site	Appropriate and suitable restoration'	Restoration Bond Value	Description
Netherton	£3.96m	£3.96m	<ul style="list-style-type: none"> <li>Netherton: operational and restoration underway using £3.96m bond money.</li> </ul>
Skares (OCCW Land)	£149,767	£0.44m	<ul style="list-style-type: none"> <li>Partial restoration undertaken with further work required by land owner.</li> <li>Site Abandoned by ATH resources with overburden from Skares Area D. An alternative restoration scheme has been developed for the £5.5M using £1.5m bond money and £4.0m public monies which Hargreaves Surface Mining commenced September 2016</li> </ul>
Skares (Barr Land)			
Skares Area D	£5.5M		
Duncanziemere and Laigh Glenmuir	Cost awaited from HSML £1.0M Approx	£2.6m bond called and rejected with further legal consideration given as to bond claim	<ul style="list-style-type: none"> <li>Restoration scheme (scenario B) has been implemented at Laigh Glenmuir and Duncanziemere complex with the alternative restoration scheme to make the void safe completed.</li> </ul>
Garleffan	£600,000	£1.00m bond called and secured for Garleffan	<ul style="list-style-type: none"> <li>Site Abandoned. An alternative restoration scheme developed for the complex comprising £5.1M which comprises £1.1M on the SPA section of the Grievehill SCM, £3.0M from the Council's capital plan and £1.0M in bond money.</li> <li>Subject to ongoing discussions with the various land owners it is anticipated that works are likely to commence during 2017</li> </ul>
Grievehill	Option1-£4.7M Option 2 £7.2M	£2.5m bond call for Grievehill and rejected	
Glenmuckloch	£0.06M	£70,000 bond secured	<ul style="list-style-type: none"> <li>The site has been restored using the bond monies and SNH have confirmed the acceptance of the completed restoration work.</li> </ul>

EAST AYRSHIRE COUNCIL – OPENCAST COAL COMPLEXES RESTORATION LIABILITY ASSESSMENT:- 7<sup>th</sup> January 2017

Site	Appropriate and suitable restoration'	Restoration Bond Value	Description
Chalmerston & Pennyvenie	Cost awaited from HSML (Assume £5m)	£0.303m bond claimed and paid;	<ul style="list-style-type: none"> <li>Site abandoned</li> <li>Discussions are ongoing with the Forestry Commission and Hargreaves regarding a revised restoration scheme for the Chalmerston North and Pennyvenie site.</li> <li>Discussions have been completed with Hargreaves regarding the restoration of the original Chalmerston site and an enforcement strategy developed to facilitate the land transfer from the Hiveco to Hargreaves; the enforcement strategy was considered and agreed by the Planning Committee on the 6<sup>th</sup> October 2015.</li> </ul>
Chalmerston Original Site	£164,719		<ul style="list-style-type: none"> <li>Site Abandoned being restored through new landowner completing alternative restoration scheme</li> </ul>
Chalmerston North	Cost awaited from HSML (Assume £4m)	£2.6m claimed and rejected and subject to further legal action)	<ul style="list-style-type: none"> <li>Site Abandoned awaiting bond claim decision. Once funding identified an alternative scheme can be developed</li> </ul>
Dunstonhill	£3.245m	£3.245m bond successfully called	<ul style="list-style-type: none"> <li>The site is being restored in accordance with the revised restoration scheme delivered within the planning enforcement notice.</li> </ul>
Piperhill	Cost awaited from HSML (Assume £0.5m)	Zero	<ul style="list-style-type: none"> <li>The site has finished coaling and been restored to the contour level, awaiting forestry landscaping Work with Hargreaves to establish an alternative restoration scheme.</li> </ul>
House of Water	Cost awaited from HSML (Assume £10m)	£0.352m	<ul style="list-style-type: none"> <li>The operational activity on site has continued to ensure that all legacy voids are being in-filled in preparation for final restoration.</li> <li>A revised restoration scheme for the House of Water complex was approved by the Planning Committee on the 18<sup>th</sup> November 2015 remains to be ratified through the sign off of a Section 75. This has been delayed due part of the land being liquidated and the land acquisition requiring to be agreed through the QLTR.</li> </ul>
Powharnal	£10m	£0.96m paid	<ul style="list-style-type: none"> <li>Site Abandoned and alternative restoration scheme subject to Planning Application. The scheme will be funded by SG budget and EAC Bond monies</li> </ul>
Dalfad	Cost awaited from MRL (Assume £5.0M)	£440,000 paid	<ul style="list-style-type: none"> <li>Site Abandoned. Once funding identified in additional to the £3.0M capital Plan monies an alternative scheme can be developed</li> </ul>

Site	Appropriate and suitable restoration'	Restoration Bond Value	Description
Ponesk	£3.0m	£3.0m paid	<ul style="list-style-type: none"> <li>Site Abandoned with an alternative restoration scheme being undertaken by Banks Mining commenced July 2016</li> </ul>
Spireslack	£1.0m	£1.0m bond paid	<ul style="list-style-type: none"> <li>Site Abandoned with an alternative restoration scheme being undertaken by Banks Mining</li> </ul>
<b>Total</b>	<b>Range from £57.68 M to £60.185</b>	<b>£14.77M</b>	

Legend

Restoration Work Completed	
Restoration Work Ongoing	
Restoration Design to be finalised	