

Project 801

Ferguson Marine

AC 684

REV 27/01/24

Updated

7-Feb-24
Project Start: Mon, 01/01/2024
Display Week: 4

SIMPLE GANTT CHART by Vertex42.com

<https://www.vertex42.com/ExcelTemplates/simple-gantt-chart.html>

TASK	ASSIGNED TO	PROGRESS	START	END	DAYS	DAYS	22 Jan 2024							29 Jan 2024
							22	23	24	25	26	27	28	29
							M	T	W	T	F	S	S	M
NAVIGATION & SAFETY														
Evacuation Plan & Signs		75%	5-Jan-24	5-Feb-24	32									
Muster Plans		75%	5-Jan-24	5-Feb-24	32									
Operational Manuals		80%	5-Jan-24	5-Feb-24	32									
Integrated Bridge Training		100%	5-Jan-24	18-Jan-24	14									
Radio Survey		100%	5-Jan-24	19-Jan-24	15									
LSA Equipment		60%	5-Jan-24	9-Feb-24	36									
Inclining Pre-Sea Trials		70%	9-Feb-24	10-Feb-24	2									
Fire Insulation Machinery & Accommodation		70%	5-Jan-24	10-Feb-24	37									
Installation LSA Equipment		65%	5-Jan-24	5-Feb-24	32									
MECHANICAL & OUTFIT														
Fuel Oil Systems Operational		100%	5-Jan-24	15-Jan-24	11	11								
Lub Oil Systems Operational		100%	5-Jan-24	15-Jan-24	11	11								
Cooling Systems Operational		100%	5-Jan-24	15-Jan-24	11	11								
Compressed Air Systems Operational		100%	5-Jan-24	15-Jan-24	11	11								
Exhaust Systems Operational		100%	5-Jan-24	15-Jan-24	11	11								
Bilge Systems Operational		100%	5-Jan-24	15-Jan-24	11	11								
Fire Fighting System Operational		85%	5-Jan-24	12-Feb-24	39	39								
Local Fire Fighting System		70%	5-Jan-24	6-Feb-24	33	33								
Fire Detection Operational		90%	5-Jan-24	12-Feb-24	39	39								
Inclining Pre-Sea Trials		40%	9-Feb-24	10-Feb-24	2	2								
Pre-Sea Trials Dock Trials		0%	10-Feb-24	12-Feb-24	3	3								
Life Raft Hire & Installation		60%	29-Jan-24	5-Feb-24	8									
Dmestic Fresh Water System		90%	5-Jan-24	22-Jan-24	18									
Sewage System		80%	29-Jan-24	5-Feb-24	8									
Galley Outfit		95%	5-Jan-24	5-Feb-24	32									
Accommodation trials support		87%	5-Jan-24	5-Feb-24	32									
FRC Installation & Test		100%	5-Jan-24	15-Jan-24	11	11								
Crew Training		90%	5-Jan-24	15-Jan-24	11	11								
Sea Trials Exemption Certificate														
Trials Exemption Certificate		0%	12-Feb-24	12-Feb-24	1	1								
Builders Sea Trials MGO		0%	13-Feb-24	16-Feb-24	4	4								

