

DEFLECTOGRAPH SUMMARY

Road Name	Survey Date	Section Code	XSP	Start Metres	End Metres	Def
A75	20-Apr-17	11526/31	CL1	0	336	26
A75	20-Apr-17	11526/31	CL1	336	393	17
A75	20-Apr-17	11526/31	CL1	393	467	28
A75	20-Apr-17	11526/31	CL1	467	502	21
A75	20-Apr-17	11526/31	CL1	502	568	16
A75	20-Apr-17	11526/31	CL1	568	627	20
A75	20-Apr-17	11526/31	CL1	627	663	25
A75	20-Apr-17	11526/31	CL1	663	672	13
A75	20-Apr-17	11526/31	CL1	672	693	26
A75	20-Apr-17	11526/31	CL1	693	768	19
A75	20-Apr-17	11526/31	CL1	768	811	30
A75	20-Apr-17	11526/31	CL1	811	1033	19
A75	20-Apr-17	11526/31	CL1	1033	1340	32
A75	14-May-12	11526/58	CL1	0	80	34
A75	14-May-12	11526/58	CL1	80	120	20
A75	14-May-12	11526/58	CL1	120	207	24
A75	14-May-12	11526/58	CL1	207	228	16
A75	14-May-12	11526/58	CL1	228	291	39
A75	14-May-12	11526/58	CL1	291	323	17
A75	14-May-12	11526/58	CL1	323	336	23
A75	14-May-12	11526/58	CL1	336	355	20
A75	14-May-12	11526/58	CL1	355	490	26
A75	14-May-12	11526/58	CL1	490	750	0
A75	14-May-12	11526/58	CL1	750	1046	16
A75	14-May-12	11526/58	CL1	1046	1146	31
A75	14-May-12	11526/58	CL1	1146	1190	16
A75	14-May-12	11526/58	CL1	1190	1235	52
A75	14-May-12	11526/58	CL1	1235	1331	35
A75	14-May-12	11526/58	CL1	1331	1355	86
A75	14-May-12	11526/58	CL1	1355	1414	31
A75	14-May-12	11526/58	CL1	1414	1506	23
A75	14-May-12	11526/58	CL1	1506	1514	53
A75	14-May-12	11526/58	CL1	1514	1537	27
A75	14-May-12	11526/58	CL1	1537	1565	36
A75	14-May-12	11526/58	CL1	1565	1644	34
A75	14-May-12	11526/58	CL1	1644	1679	39
A75	14-May-12	11526/58	CL1	1679	1750	70
A75	14-May-12	11526/58	CL1	1750	1813	26
A75	14-May-12	11526/58	CL1	1813	1928	21
A75	14-May-12	11526/58	CL1	1928	1999	32
A75	14-May-12	11526/58	CL1	1999	2035	27
A75	14-May-12	11526/58	CL1	2035	2150	16

RUTTING - SUMMARY

Road Name	Survey Date	Section Code	Version No	XSP	Start Metres	End Metres	Rut
A75	25-Apr-17	11526/31	1	CL1	0	170	2.28
A75	25-Apr-17	11526/31	1	CL1	170	350	5.34
A75	25-Apr-17	11526/31	1	CL1	350	550	4.39
A75	25-Apr-17	11526/31	1	CL1	550	700	3.46
A75	25-Apr-17	11526/31	1	CL1	700	820	3.97
A75	25-Apr-17	11526/31	1	CL1	820	940	4.78
A75	25-Apr-17	11526/31	1	CL1	940	1040	3.71
A75	25-Apr-17	11526/31	1	CL1	1040	1110	3.13
A75	25-Apr-17	11526/31	1	CL1	1110	1200	1.71
A75	25-Apr-17	11526/31	1	CL1	1200	1270	2.7
A75	25-Apr-17	11526/31	1	CL1	1270	1340	7.23
A75	26-Apr-17	11526/31	1	CR1	0	170	1.89
A75	26-Apr-17	11526/31	1	CR1	170	260	4.66
A75	26-Apr-17	11526/31	1	CR1	260	450	2.77
A75	26-Apr-17	11526/31	1	CR1	450	530	5.65
A75	26-Apr-17	11526/31	1	CR1	530	620	4.2
A75	26-Apr-17	11526/31	1	CR1	620	680	3.7
A75	26-Apr-17	11526/31	1	CR1	680	780	2.45
A75	26-Apr-17	11526/31	1	CR1	780	880	4.58
A75	26-Apr-17	11526/31	1	CR1	880	1080	3.7
A75	26-Apr-17	11526/31	1	CR1	1080	1190	1.65
A75	26-Apr-17	11526/31	1	CR1	1190	1340	1.95
A75	26-Apr-17	11526/58	1	CL1	0	90	2.31
A75	26-Apr-17	11526/58	1	CL1	770	970	1.58
A75	26-Apr-17	11526/58	1	CL1	1050	1190	2.02
A75	26-Apr-17	11526/58	1	CL1	1410	1470	1.6
A75	26-Apr-17	11526/58	1	CL1	1620	1680	4.65
A75	26-Apr-17	11526/58	1	CL1	1880	1910	1.8
A75	26-Apr-17	11526/58	1	CL1	1910	1950	5.8
A75	26-Apr-17	11526/58	1	CL1	2100	2150	1.84

TEXTURE - SUMMARY

Road Name	Survey Date	Section Code	XSP	Start Metres	End Metres	Tex
A75	25-Apr-17	11526/31	CL1	0	170	0.56
A75	25-Apr-17	11526/31	CL1	170	380	1.36
A75	25-Apr-17	11526/31	CL1	380	550	1.59
A75	25-Apr-17	11526/31	CL1	550	710	1.19
A75	25-Apr-17	11526/31	CL1	710	890	1.46
A75	25-Apr-17	11526/31	CL1	890	970	1.22
A75	25-Apr-17	11526/31	CL1	970	1100	0.99
A75	25-Apr-17	11526/31	CL1	1100	1340	0.73
A75	26-Apr-17	11526/31	CR1	0	170	0.61
A75	26-Apr-17	11526/31	CR1	170	390	1.21
A75	26-Apr-17	11526/31	CR1	390	450	0.82
A75	26-Apr-17	11526/31	CR1	450	550	1.3
A75	26-Apr-17	11526/31	CR1	550	850	1.14
A75	26-Apr-17	11526/31	CR1	850	880	0.66
A75	26-Apr-17	11526/31	CR1	880	1020	1.17
A75	26-Apr-17	11526/31	CR1	1020	1110	0.82
A75	26-Apr-17	11526/31	CR1	1110	1340	1.06
A75	26-Apr-17	11526/58	CL1	0	90	0.84
A75	26-Apr-17	11526/58	CL1	770	970	0.97
A75	26-Apr-17	11526/58	CL1	1050	1110	0.64
A75	26-Apr-17	11526/58	CL1	1110	1190	1.03
A75	26-Apr-17	11526/58	CL1	1410	1470	0.89
A75	26-Apr-17	11526/58	CL1	1620	1680	1.15
A75	26-Apr-17	11526/58	CL1	1880	1950	1.12
A75	26-Apr-17	11526/58	CL1	2100	2150	1.05

Inspection Defect Summary Report

This report is produced from the WDM Limited RMS System and shows defects identified from inspections during the period between 01/01/2017 and 03/12/2018, and defects raised outside of inspections on the same Section(s) during this period.



(Section is 'AGAINST:DRUMMORE RBT TO END OF DUAL CWAY SECTION','START CLIMBING LANE SECTION TO START DUAL CWAY',)

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion Date	Current Status	Completion Date	Location Description
11526/31 : START CLIMBING LANE SECTION TO START DUAL CWAY									
Detailed Inspection TEMPLATE of A75 M Detail on 30 January 2017									
Annual Detailed Inspection - Carriageways of A75 M Detail									
<i>No defects recorded</i>									
Detailed Inspection TEMPLATE of A75 M Detail on 28 May 2018									
Annual Detailed Inspection - Carriageways of A75 M Detail									
SW81-332075-32	460m	515m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-39	712m	742m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-35	564m	576m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-36	621m	626m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-38	663m	685m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-41	944m	974m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-28	192m	234m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-34	555m	575m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-30	266m	285m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-42	982m	1,052m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-33	502m	522m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-29	229m	238m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-31	390m	396m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-37	624m	650m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-40	848m	880m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT
SW81-332075-27	169m	234m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 W OF GARROCH RBT

11526/58 : AGAINST:DRUMMORE RBT TO END OF DUAL CWAY SECTION

Detailed Inspection TEMPLATE of A75 M Detail on 30 January 2017

Annual Detailed Inspection - Carriageways of A75 M Detail

SW81-143059-45	75m	162m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-47	283m	321m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-62	1,013m	1,033m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-64	1,281m	1,381m	CARRIAGEWAY	Opening of longitudinal joint (OLJT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-75	1,903m	2,054m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-77	1,942m	1,984m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-49	380m	479m	CARRIAGEWAY	Opening of longitudinal joint (OLJT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL C/L
SW81-143059-51	446m	458m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-56	629m	0m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-60	853m	921m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-57	645m	745m	CARRIAGEWAY	Opening of longitudinal joint (OLJT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-53	484m	528m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-54	544m	644m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-71	1,702m	1,802m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-46	147m	247m	CARRIAGEWAY	Opening of longitudinal joint (OLJT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-61	956m	1,006m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-63	1,164m	1,264m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-78	2,021m	2,150m	CARRIAGEWAY	Opening of longitudinal joint (OLJT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-65	1,354m	1,454m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-4	1,857m	1,902m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 WB GLEN DUEL

SW81-143059-52	461m	0m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-55	606m	0m	CARRIAGEWAY	Opening of longitudinal joint (OLJT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-69	1,541m	1,641m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-70	1,645m	1,745m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-48	349m	402m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-59	714m	814m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL
SW81-143059-73	1,814m	1,842m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	A75 EB GLEN DUEL

Detailed Inspection TEMPLATE of A75 M Detail on 28 May 2018

Annual Detailed Inspection - Carriageways of A75 M Detail

SW81-332075-225	477m	486m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-227	627m	0m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-229	848m	928m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-231	1,186m	1,210m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-221	287m	345m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-228	657m	697m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-232	1,305m	1,362m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-224	468m	0m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-226	548m	578m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-220	162m	215m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-222	356m	406m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-219	119m	0m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-233	1,372m	1,395m	CARRIAGEWAY	Localised cracking (LOCK)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	
SW81-332075-223	454m	481m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2	01/01/9999	Cat 2 Awaiting Action	01/01/9999	

SW81-332075-230

956m

970m

CARRIAGEWAY

Bituminous
surfacing
fretting (BFRT)

CAT 2

01/01/9999

Cat 2 Awaiting
Action

01/01/9999



Report Version 1.2

03/12/2018