

Inspection Defect Summary Report



This report is produced from the WDM Limited RMS System and shows defects identified from inspections during the period between 01/03/2021 and 09/12/2021, and defects raised outside of inspections on the same Section(s) during this period.

(Road is 'A84',)
(Section Code is 16213/45) Or

(Section Code is 16213/74)

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
16213/45 : WESTER COLLECHAT ROAD TO CAMBUSBEG FARM ROAD									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 01 March 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 08 March 2021									
NW122618410-238010052	724m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE S/B
NW122618410-238010053	750m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE N/B
NW122618410-238010054	748m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE N/B
NW122618410-238010055	767m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE N/B
NW122618410-238010056	768m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE N/B
NW122618410-238010057	771m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE S/B
NW122618410-238010058	768m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE N/B
NW122618410-238010059	881m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE N/B
NW122618410-238010060	877m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	09/03/2021	Completed Defects	08/03/2021	DRUMVAICHE S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 15 March 2021									
NW122621297-238013087	2,650m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	16/03/2021	Completed Defects	15/03/2021	SOUTH OF CAMBUSBEG FARM S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 22 March 2021									
NW122624167-238029694	2,031m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	23/03/2021	Completed Defects	22/03/2021	CAMBUSBEG QUARRY S/B
NW122624167-238029695	1,978m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	23/03/2021	Completed Defects	22/03/2021	CAMBUSBEG QUARRY S/B
NW122624167-238029696	1,972m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	23/03/2021	Completed Defects	22/03/2021	CAMBUSBEG QUARRY S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 29 March 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 05 April 2021									
NW34-629770-238041516	1,035m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	06/04/2021	Completed Defects	05/04/2021	DRUMVAICH S/B
NW34-629770-238041517	2,669m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	06/04/2021	Completed Defects	05/04/2021	CAMBUSBEG N/B
NW34-629770-238041518	2,689m	0m	CARRIAGEWAY	Other (OTHR)	CAT 2		Cat 2 Awaiting Action		CAMBUSBEG LAYBY N/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 12 April 2021									

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 19 April 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 26 April 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 03 May 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 10 May 2021									
NW122645829-238110090	2,364m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	11/05/2021	Completed Defects	10/05/2021	SOUTH OF CAMBUSBEG FARM S/B
NW122645829-238110091	2,332m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	11/05/2021	Completed Defects	10/05/2021	SOUTH OF CAMBUSBEG FARM S/B
NW122645829-238110092	1,639m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	11/05/2021	Completed Defects	10/05/2021	SOUTH OF CAMBUSBEG FARM S/B
NW122645829-238110093	767m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	11/05/2021	Completed Defects	10/05/2021	DRUMVAICH N/B
NW122645829-238110094	772m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	11/05/2021	Completed Defects	10/05/2021	DRUMVAICH S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 17 May 2021									
NW122649696-238116746	588m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	18/05/2021	Completed Defects	17/05/2021	DRUMVAICH S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 24 May 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 31 May 2021									
<i>No defects recorded</i>									
Detailed Inspection TEMPLATE of PER 06 A84 on 03 June 2021									
NW122653703-184	1,138m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-185	1,077m	0m	BOLLARDS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
NW122653703-186	1,020m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-188	1,013m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-189	1,009m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-190	1,009m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH
NW122653703-191	991m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-192	985m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH
NW122653703-193	973m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH
NW122653703-194	820m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH
NW122653703-195	776m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-196	775m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-197	775m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-198	769m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-199	768m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-200	758m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-201	755m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-202	748m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-203	745m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-204	743m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-205	735m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-206	686m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-207	654m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-208	631m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-209	586m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH
NW122653703-210	586m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH
NW122653703-211	587m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-156	1,066m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-157	1,078m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-158	1,090m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-187	1,016m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH N/B
NW122653703-160	1,117m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-161	1,140m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B
NW122653703-162	1,143m	0m	GULLY	Blockage (BLOK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B
NW122653703-163	1,158m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-164	1,178m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-165	1,195m	0m	BOLLARDS	Damaged (DAMG)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
NW122653703-166	1,236m	0m	BOLLARDS	Damaged (DAMG)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
NW122653703-167	1,246m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-168	1,251m	0m	BOLLARDS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
NW122653703-169	1,270m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-170	1,321m	0m	BOLLARDS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
NW122653703-171	1,357m	0m	BOLLARDS	Damaged (DAMG)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
NW122653703-172	1,392m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-173	1,494m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B
NW122653703-174	1,503m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY
NW122653703-175	1,536m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B
NW122653703-224	201m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-225	209m	0m	BOLLARDS	Damaged (DAMG)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-226	298m	0m	ROAD_MARKINGS_LONG	Wear (for example erosion) (WEAR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B
NW122653703-227	303m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH
NW122653703-228	330m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH
NW122653703-229	358m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-230	375m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH
NW122653703-159	1,101m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B
NW122653703-176	1,436m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-177	1,395m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-178	1,354m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-179	1,318m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-180	1,246m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-181	1,207m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-182	1,205m	0m	GULLY	Blockage (BLOK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-183	1,171m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY N/B
NW122653703-60	2,819m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-61	2,815m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-62	2,790m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-63	2,765m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-212	877m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-213	919m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		DRUMVAICH S/B
NW122653703-214	103m	0m	GULLY	Blockage (BLOK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B
NW122653703-215	107m	0m	BOLLARDS	Damaged (DAMG)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-64	2,749m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-65	2,734m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-66	2,726m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-67	2,726m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-68	2,714m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-69	2,712m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-70	2,709m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-71	2,695m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-72	2,666m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-73	2,659m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-74	2,639m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-75	2,637m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-76	2,634m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-77	2,620m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-78	2,617m	0m	TRAFFIC_SIGNS	Surface corrosion (SFCO)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B VERGE
NW122653703-79	2,616m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-216	109m	0m	ROAD_MARKINGS_LONG	Wear (for example erosion) (WEAR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B
NW122653703-217	126m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH
NW122653703-218	160m	0m	BOLLARDS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-219	183m	0m	BOLLARDS	Damaged (DAMG)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-80	2,573m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-81	2,570m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-82	2,550m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-83	2,531m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-220	191m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-221	193m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-222	191m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH
NW122653703-223	200m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF DRUMVAICH S/B VERGE
NW122653703-84	2,532m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-85	2,517m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-86	2,504m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-87	2,480m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-88	2,471m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-89	2,458m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-90	2,457m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-91	2,453m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-92	2,442m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-93	2,439m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-94	2,436m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-95	2,423m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-96	2,419m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-97	2,414m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-98	2,389m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-99	2,375m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-100	2,365m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-101	2,353m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-102	2,339m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-103	2,337m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-104	2,318m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-105	2,313m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-106	2,310m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-107	2,299m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-108	2,282m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-109	2,263m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-110	2,263m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-111	2,262m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-112	2,245m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-113	2,246m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-114	2,243m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-115	2,237m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-116	2,223m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-117	2,211m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-118	2,210m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-119	2,176m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-120	2,174m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-121	2,170m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-122	2,164m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-123	2,158m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-124	2,144m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-125	2,132m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-126	2,113m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-127	2,107m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B VERGE
NW122653703-128	2,102m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-129	2,001m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-130	1,954m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-131	1,922m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-132	1,906m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-133	1,831m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-134	1,810m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-135	1,807m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B VERGE
NW122653703-136	1,808m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B VERGE
NW122653703-137	1,802m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-138	1,780m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-139	1,766m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-140	1,761m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM N/B
NW122653703-141	1,718m	0m	GULLY	Blockage (BLOK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-142	1,713m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-143	1,670m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM
NW122653703-144	1,638m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
NW122653703-145	1,654m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-146	1,633m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-147	1,617m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-148	1,615m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-149	1,613m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-150	1,602m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-151	1,574m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-152	1,594m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-153	1,575m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY
NW122653703-154	1,562m	0m	LAYBY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		GRAVILPIT LAYBY S/B
NW122653703-155	1,552m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF GRAVIL PIT LAYBY S/B VERGE
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 07 June 2021									
NW122661252-238156669	882m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	08/06/2021	Completed Defects	07/06/2021	DRUMVAICH S/B
NW122661252-238156670	1,012m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	08/06/2021	Completed Defects	07/06/2021	DRUMVAICH S/B
NW122661252-238156671	2,642m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	08/06/2021	Completed Defects	07/06/2021	SOUTH OF CAMBUS BEG FARM S/B
NW122661252-238156672	2,639m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	08/06/2021	Completed Defects	07/06/2021	SOUTH OF CAMBUS BEG FARM
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 14 June 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 21 June 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 28 June 2021									

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 05 July 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 12 July 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 19 July 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 26 July 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 02 August 2021									
<i>No defects recorded</i>									
Safety Patrol of A85SafetyPerth-Crianl&A84Loch-Stir on 05 August 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 09 August 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 16 August 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 23 August 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 30 August 2021									
NW122712006-238311480	2,758m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CAMBUSBEG FARM S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 06 September 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 13 September 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 20 September 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 27 September 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 04 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 11 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 18 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 25 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 01 November 2021									
NW35-748928-238444635	2,802m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	02/11/2021	Completed Defects	01/11/2021	A84 WB APPROACHING CALLANDER
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 08 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 15 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 22 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 29 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 06 December 2021									
<i>No defects recorded</i>									
16213/74 : CAMBUSBEG FARM ROAD TO 40MPH CALLANDER SOUTH									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 01 March 2021									
NW34-615550-238007446	594m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 1	29/03/2021	Completed Defects	17/03/2021	NORTH OF CAMBUSBEG S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 08 March 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 15 March 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 22 March 2021									
NW122624167-238029698	2,613m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	23/03/2021	Completed Defects	22/03/2021	SOUTH SIDE OF CALLANDER S/B

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 29 March 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 05 April 2021									
NW34-629770-238041519	2,561m	0m	TRAFFIC_SIGNS	Loss of surface / paint covering (LOPT)	CAT 2		Cat 2 Awaiting Action		CALLANDER SOUTH S/B
NW34-629770-238041520	2,568m	0m	TRAFFIC_SIGNS	Physical condition of post (COPT)	CAT 1	03/05/2021	Completed Defects	26/04/2021	CALLANDER SOUTH S/B
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 12 April 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 19 April 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 26 April 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 03 May 2021									
NW36641947-238074358	471m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	04/05/2021	Completed Defects	03/05/2021	BALLOCHALLAN FARN W/B
NW36641947-238074359	418m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	04/05/2021	Completed Defects	03/05/2021	BALLACHALLAN FARM W/B
NW36641947-238074360	509m	0m	CARRIAGEWAY	Pothole VIAFIX (POTV)	CAT 1	04/05/2021	Completed Defects	03/05/2021	BALLACHALLAN FARM W/B
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 10 May 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 17 May 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 24 May 2021									
No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 31 May 2021									
No defects recorded									
Detailed Inspection TEMPLATE of PER 06 A84 on 03 June 2021									
NW122653703-36	1,156m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-37	1,139m	0m	ROAD_MARKINGS_LONG	Wear (for example erosion) (WEAR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE S/B
NW122653703-38	1,051m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-32	1,698m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B VERGE
NW122653703-33	1,575m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE S/B VERGE
NW122653703-34	1,330m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
NW122653703-39	1,051m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-40	997m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-41	996m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-42	974m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-43	936m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-44	853m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-45	795m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-46	767m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-47	735m	0m	TRAFFIC_SIGNS	Surface corrosion (SFCO)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE S/B VERGE
NW122653703-48	733m	0m	TRAFFIC_SIGNS	Missing (MISS)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE S/B VERGE
NW122653703-49	729m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-50	596m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE
NW122653703-51	669m	0m	GULLY	Blockage (BLOK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE S/B
NW122653703-52	616m	0m	GULLY	Blockage (BLOK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE S/B
NW122653703-53	509m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
NW122653703-54	418m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
NW122653703-55	366m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
NW122653703-1	2,208m	0m	BOLLARDS	Loss of surface / paint covering (LOPT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER N/B VERGE
NW122653703-2	2,215m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-3	2,259m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER
NW122653703-35	1,306m	0m	TRAFFIC_SIGNS	Surface corrosion (SFCO)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B VERGE
NW122653703-4	2,266m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER N/B VERGE
NW122653703-5	2,265m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B VERGE
NW122653703-6	2,312m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER
NW122653703-7	2,357m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER N/B VERGE

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-8	2,358m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B VERGE
NW122653703-9	2,381m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-10	2,392m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-11	2,449m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-12	2,451m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER N/B VERGE
NW122653703-13	2,454m	0m	TRAFFIC_SIGNS	Dirty sign (DIRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B VERGE
NW122653703-14	2,474m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-15	2,500m	0m	TRAFFIC_SIGNS	Surface corrosion (SFCO)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B VERGE
NW122653703-16	2,517m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-17	2,550m	0m	TRAFFIC_SIGNS	Surface corrosion (SFCO)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER N/B VERGE
NW122653703-18	2,565m	0m	KERB	Other (OTHR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-19	2,582m	0m	ROAD_STUDS	Damaged "catseye" (DAMC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER
NW122653703-20	2,594m	0m	KERB	Other (OTHR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-21	2,594m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-22	2,605m	0m	KERB	Other (OTHR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-23	2,625m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-24	2,654m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-25	2,672m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-26	2,687m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
NW122653703-27	2,702m	0m	CARRIAGEWAY	Cracking around ironwork (CKIR)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B
NW122653703-28	2,202m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER
NW122653703-29	2,175m	0m	ROAD_STUDS	Missing "catseye" (MISC)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER
NW122653703-30	1,992m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-31	2,008m	0m	FOOTWAY	Bituminous surfacing - local cracking (BLCK)	CAT 2		Cat 2 Awaiting Action		SOUTH OF CALLANDER S/B F/WAY
NW122653703-56	363m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
NW122653703-57	319m	0m	TRAFFIC_SIGNS	Surface corrosion (SFCO)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B VERGE
NW122653703-58	375m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
NW122653703-59	38m	0m	CARRIAGEWAY	Bituminous surfacing fretting (BFRT)	CAT 2		Cat 2 Awaiting Action		SOUTH OF KELTIE BRIDGE N/B
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 07 June 2021									
NW122661252-238156673	362m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 1	05/07/2021	Completed Defects	15/06/2021	NORTH OF CAMBUSBEG FARM N/B
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 14 June 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 21 June 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 28 June 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 05 July 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 12 July 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 19 July 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 26 July 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 02 August 2021 No defects recorded									
Safety Patrol of A85SafetyPerth-Crian&A84Loch-Stir on 05 August 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 09 August 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 16 August 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 23 August 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 30 August 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 06 September 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 13 September 2021 No defects recorded									
Safety Inspection of A85SafetyPerth-Crian&A84Loch-Stir on 20 September 2021 No defects recorded									

Defect Reference	Start m	End m	Item Type	Item Detail	Defect Category	Required Completion	Current Status	Completion Date	Location Description
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 27 September 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 04 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 11 October 2021									
NW34-736953-238409560	592m	0m	CARRIAGEWAY	Pothole (POTH)	CAT 1	08/11/2021	Completed Defects	28/10/2021	SOUTH OF CAMBUSMORE QUARRY S/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 18 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 25 October 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 01 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 08 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 15 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 22 November 2021									
<i>No defects recorded</i>									
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 29 November 2021									
NW36763957-238466700	2,208m	0m	CARRIAGEWAY	Debris in traffic Lane (DBTL)	CAT 1	27/12/2021	Awaiting CCMS Temp Date	01/01/9999	CALLENDER WOODS HOLIDAY PARK W/B
Safety Inspection of A85SafetyPerth-Crianl&A84Loch-Stir on 06 December 2021									
<i>No defects recorded</i>									